

ID	Resource Names	Task Name	Start	Duration	Finish	Apr 16, '23	Apr 23, '23	Apr 30, '23	May 7, '23	May 14, '23	May 21, '23	May 28, '23	Jun 4, '23	Jun 11, '23	Jun 18, '23	Jun 25, '23	Jul 2, '23	Jul 9, '23	Jul 16, '23	Jul 23, '23	Jul 30, '23	Aug 6, '23	Aug 13, '23	Aug 20, '23									
						S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
13	RJBBCo	Protect Art Work / Remove Organ Top	Mon 4/17/23	5 days	Fri 4/21/23	RJBBCo																											
2	Solid Platforms,RJ	Scaffolding & Temp Wall	Mon 4/24/23	10 days	Fri 5/5/23	Solid Platforms,RJBBCo																											
1	Geiger	Demo Glass (sides, then front)	Mon 5/1/23	22 days	Wed 5/31/23	Geiger																											
17	RJBBCo	Plastic in Windows	Mon 5/1/23	5 days	Fri 5/5/23	RJBBCo																											
10	RJBBCo	Concrete Work	Mon 5/8/23	10 days	Fri 5/19/23	RJBBCo																											
14	Geiger	Measure Glass & Lead Time - side pieces	Mon 5/8/23	17 days	Wed 5/31/23	Geiger																											
5	Rizzo	Clean & Paint glazing beads (sides)	Mon 5/15/23	10 days	Fri 5/26/23	Rizzo																											
3	McCool	Remove Stucco	Mon 5/22/23	9 days	Fri 6/2/23	McCool																											
19	Rizzo	Clean & Paint glazing beads (front)	Tue 5/30/23	10 days	Mon 6/12/23	Rizzo																											
6	Geiger	Install New Glass - side pieces	Thu 6/1/23	6 days	Thu 6/8/23	Geiger																											
9	Eckstein	Roofing Repairs	Thu 6/1/23	3 days	Mon 6/5/23	Eckstein																											
15	Geiger	Measure Glass & Lead Time - front glass	Thu 6/1/23	7 days	Fri 6/9/23	Geiger																											
4	Neiheisel	Steel Plate Repair & New steel	Mon 6/5/23	10 days	Fri 6/16/23	Neiheisel																											
12	American Facade	Masonry Repairs	Tue 6/6/23	5 days	Mon 6/12/23	American Facade																											
11	RJBBCo	Door & Frame Replacement	Fri 6/9/23	5 days	Thu 6/15/23	RJBBCo																											
16	Geiger	Install New Glass - front glass	Mon 6/12/23	10 days	Fri 6/23/23	Geiger																											
7	McCool	Repair Stucco (inside & outside)	Mon 6/19/23	20 days	Wed 7/19/23	McCool																											
8	Rizzo	Painting (Interior & Exterior)	Thu 7/20/23	10 days	Wed 8/2/23	Rizzo																											
20	Solid Platforms	Scaffolding Removal	Thu 8/3/23	2 days	Fri 8/4/23	Solid Platforms																											
18	RJBBCo	Final Clean, Punchlist & Inspections	Mon 8/7/23	10 days	Fri 8/18/23	RJBBCo																											